Dock 3 - call with conveyor supplier, 4 November 2026

Attendees: Demo PM, Pieter de Vries (supplier)

Summary

The supplier cannot ship in December. All 14 modules arrive in the first week of January.
We agreed to move Conveyor delivery to 8 Jan 2027.
Installation then starts the week after, so we will move Install conveyor modules to 12 Feb 2027.
The plant forklift must be reserved for unloading on 11 Jan 2027, someone needs to own that.

Open

Go-live and the acceptance test have not been discussed yet; the PM will check the knock-on effect.